Home Elevator Traction - Pre Installation Checklist - Florida

Each item listed below is required to be fully complete prior to Residential Elevators, Inc. scheduling an installation crew. Please see WORK DONE BY OTHERS for specific requirements.

	Job name REI#				
	T		Completed		
		Item	Y/N	Date	Notes
Phase I	1	Pit Depth (8" min/35" max), plumb & square with hoistway/shaft. Confirm loads per Work By Others.	171	Date	Notes
	2	Hoistway measurements per specs. Legal Hoistway that is clean, dry, clear, square & plumb			
	3	Access door per spec's			
	4	Dedicated 240VAC/ 30A circuit 10-3 wire to top of shaft in 4x4 junction box with 6" pigtail			
	5	Dedicated 120VAC/ 20A circuit 12-2 wire to top of shaft in 4x4 junction box with 6" pigtail			
	6	Phone line w/ 10' pigtail to machine room (hydro)/ equipment location (traction)			
	7	Rail side blocking complete per spec (whole wall to be solid concrete, poured block, or (2) 2"x12" wood blocking sandwiched with (2) 2"x4" per framing detail			
	8	Rail side door returns per spec's			
	9	Door entry comply w/ 3/4" x 4" rule			
	10	Overhead measurement (from top landing to underside of hoistway ceiling) per spec's			
Phase II	11	Hoistway covered by sheet rock including 240VAC / 120 VAC / Phone line			
	12	Door jamb installed & compliant w/ 3/4" x 4" code			
	13	Solid core 1-3/4" door installed maximum 3" from edge of floor / threshold			
	14	Maximum 1/4" thick hoistway door casing / trim on hoistway side of jamb			
Phase III	15	CEL Light & Switch in machinery anges			
	15 16	GFI, Light & Switch in machinery space Door hardware installed		-	
	17	Temp. power to machine room			
	18	Permanent power on home			
		eviewed the job site conditions as outlined abornone By Others", is complete and jobsite is reac			
General Contractor/ Job Superintendent Date					